

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
57	URBDA	Tarmama-Bamgaji Flood and Gully Erosion Control Works, Kaltungo	Gombe	Messrs Associated Consultants Ltd	Nelson Benjamin Ltd	302,000,000.00	07/02/2007	217,363,282.50	Nov. 2007	100%	201,159,904.85	Completed
58	BORBDA	Afashio Erosion Project Etsako West LGA	Edo	Messrs Jumeco Associates Ltd	Isoye Construction Co. Ltd	200,000,000.00	28/02/2007	126,768,562.48	May, 2008	100%	126,768,562.48	Completed
59	AIRBDA	Izji Flood/Erosion Measures at Nnewi	Afikpo LGA, Ebonyi State	M/S Vibro Engineering Co. Ltd.	M/S Bakindo (Nig.) Ltd.	400,102,000.00	04/04/2007	304,037,811.33	APRIL, 2008	100%	304,037,811.33	Completed
60	SRRBDA	Danmarko-Ruwani Donuwa Kancoma Road Erosion Control Project	Zamfara	Messrs Xtomi Nig. Ltd	Rockpeters Nig. Ltd	265,000,000.00	04/04/2007	257,527,753.07	June, 2008	100%	256,788,658.41	Completed
61	AIRBDA	Erosion & Flood Control Works at Abia Town	Enugu	M/S Ebasco Consulting Engineers	Anbeez Services Ltd	298,134,250.00	04/04/2007	274,202,049.75	Dec. 2007	100%	274,202,049.75	Completed
62	UNRBDA	Kafanchan Flood Control Project	Kaduna	Messrs Ashawa Consult Ltd	Lufem Engineering Services Ltd	200,000,000.00	Apr-07	146,935,759.53	May-08	100%	146,935,759.53	Completed
63	OORBDA	Oora Stream Flood Control Project, Ilesha Phase 1	Osun	Joint Konsult	Oyus International Co. Ltd	400,000,000.00	16/05/2007	263,628,173.26	May-09	100%	263,628,173.26	Completed. Retention Fee Paid

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
64	AIRBDA	Ukpor Gully Erosion Measures at Ninewi South	Anambra	Messrs Sifon Engineering Ltd	Obodoeze Nig Ltd	365,000,000.00	16/05/2007	269,429,164.00	Aug-08	100%	263,291,648.00	Completed. Retention Fee under processing
65	UBRBDA	Construction of Azare Erosion Control Works, Phase 1	Bauchi	Messrs Ecological Consultant	Sky Tech & Construction	250,000,000.00	16/05/2007	203,086,022.29	Oct-07	100%	203,086,022.29	Completed
66	AIRBDA	Construction of Erosion & Flood Control Measures at Ezuudo	Imo	Emifan Services Ltd	Flab Engineering Services Ltd	190,750,000.00	16/05/2007	140,114,169.30	Aug-08	100%	139,526,051.36	Completed
67	UNRBDA	Kagoma Erosion Control	Kaduna	Messrs Ecological Consultant	Zaleco Construction Co. Ltd	No available records	16/05/2007	115,473,608.25	March, 2008	100%	115,473,608.25	Completed
68	OORBDA	Odokala Gully Erosion at Ijebu-Ode Phase 1	Ogun	Messrs Ero Control Nig Ltd	Smaace Nig. Ltd	299,797,076.25	16/05/2007	122,421,300.44	Jan-09	100%	122,421,300.44	Completed
69	OORBDA	Oke Ago-Owu Erosion	Ogun	Messrs Level 4 Consulting Ltd	Abdul Bakai Enterprises Ltd	350,000,000.00	16/05/2007	308,991,975.08	Aug-08	100%	308,991,975.08	Completed
70	OORBDA	Ifo Flood Control Project	Ogun	Messrs Team Work Global Associates	Mainland Nig Ltd	243,520,780.00	16/05/2007	179,790,738.75	Dec-07	100%	179,790,738.75	Completed
71	SRRBDA	ISA RIVER GULLY EROSION CONTROL PROJECT	ISA LGA, SOKOTO STATE	MIS JAPIYA INTL LTD.	MIS HARDWORKS NIG. LTD.	170,000,000.00	07/05/2007	117,472,555.20	2008	100%	117,472,555.20	Completed



SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
72	FMC, Gusau,	Procurement and Installation of Medical Waste Incinerators at Gusau.	Gusau	Kike Engr. Services Ltd.	Messrs Boskel Ltd.	336,000,000.00	2007	336,000,000.00	2008	33.30%	336,000,000.00	Completed and handed over, 2010
73	FMC, Yenegoa	Procurement and Installation of Biomedical Waste Disposal Incinerator at Bayelsa	Bayelsa	Kike Engr. Services Ltd.	Messrs Boskel Ltd. was recommended for award	42million	2007	42 million	2007	100%	NIL	Completed and handed over
74	AIRBDA	UKPOR GULLY EROSION MEASURES AT NNEWI	NNEWI, ANMBRA STATE	MIS SIFON ENGINEERING LTD.	Flab Engineering Services Ltd	300,000,000.00	16/05/07	269,429,164.00	AUG., 2008	100%	269,429,164.00	Completed
75	HURBDA	Construction of Flow Diversion Structure for Re-channeling Water and Dredging of Channel/Canals for River Yobe/Hadeija	Jigawa	En-Consult Ltd	Karsa Construction Co Ltd	No available records	16/05/2007	227,158,608.02	Aug-08	100%	227,158,608.02	Completed
76	OORBDA	Erin-Ijesha Flood Erosion Control Works	Osun	Messrs Infradev Engineering Ltd		350,000,000.00	16/05/2007	202,057,600.50	Jun-08	100%	202,057,600.50	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
77	FMC Uyo and UTH Calabar	Procurement and Installation of Medical Waste Incinerators at Calabar, Gusau and Uyo	FMC Uyo and UTH Calabar	like Engr. Services Ltd	Messrs Ambeez Boskel Nig Ltd	336,000,000.00	2007	336,000,000.00	2008	100%	-	Completed and handed over
78	OORBDA	Soil and Gully Erosion Control Works in Ogbomoso	Oyo	No available records	Alimentari Ltd	No available records	16/05/2007	298,382,613.38	May-08	100%	298,382,613.38	Completed
79	AIRBDA	Amuzi Aniara Ahiazu Mbalise	Imo	Messrs Vibro Engineering Co. Ltd	Messrs Booman Engineering Co. Ltd	267,378,252.00	March, 2007	230,241,550.24	March, 2010	100%	230,241,550.24	Completed
80	LNRBDA	PATEGI EROSION CONTROL PROJECT	PATEGI, KWARA STATE	M/S PLATFORM (NIG.) LTD.	MIS VERITABLE CONSULTING LTD.	317,441,860.04	16/5/07	299,024,775.70	APRIL, 2008	100%	299,024,775.70	Completed
81	Cross RBDA	Edor Afu Army Barracks Flood & Erosion Control Project, Edor Ikom	C/River	Messrs Acra Consult	Messrs Ambeez Services Ltd	215,867,588.00	Aug. 2007	190,508,096.63		100%	190,508,096.63	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
82	UIRBDA	Ashaka-Round About Erosion and Flood Control Project Gombe State	Gombe	Messrs Jumeco Associates Ltd	Amtes Nig. Ltd	199,459,294.65	22/10/2008	138,271,382.10	Aug-10	100%	138,271,382.10	Completed
83	Cross RBDA	Ikot Enobong Erosion Project, Calabar	C/River	Messrs Omodem Conenant Ventures	C.I.B Ltd	180,000,000.00	26/11/2008	185,235,021.51	July, 2009	100%	185,235,021.51	Completed
84	BORBDA	Erosion/Flood Control Works, Osun	Osun	Yemag Group	Oweni Nig Ltd	No available records	26/11/2008	179,566,412.50	May, 2009	100%	179,566,412.50	Completed
85	OORBDA	Ibokun Erosion Control Project, Osun	Osun	Messrs Alf and Partners	De-Tither Int'l Ltd	180,000,000.00	26/11/2008	136,739,471.66	May, 2009	100%	136,739,471.66	Completed
86	LNRBDA	Soil and Flood Erosion Project Along Ugboju Agatu Road	Benue	Osac Engineering Ltd	Amitech Interglobal Engineering Ltd	210,000,000.00	26/11/2008	302,141,070.00	May, 2009	100%	302,141,070.00	Completed
87	HURBDA	Flood Control Projects at Sharada GRA Phase 1	Kano	Messrs Shelter Engineering	AMG Worldwide Ltd	120,000,000.00	2008	84,587,210.25	Feb, 2011	100%	84,587,210.25	Completed
88	AIRBDA	Isingwu & Igwuegbu, Umuahia & Ugwegbe Riam Erosion Control Works	Abia	Glem Consult	Umex Engineering Construction Ltd	315,315,892.00	26/11/2008	243,588,491.06	Jan. 2009	100%	243,588,491.06	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
89	AIRBDA	Erosion Control Works at Nawfish, Orumba South	Anambra	Devec Consultants Ltd	Tripod Resources Ltd	No available records	2008	482,966,593.80	Dec. 2009	100%	482,966,593.80	Completed
90	UBRBDA	Construction of Food & Erosion Control Project at Girei Bridge, Yola	Adamawa	Global & Global	AGG P Intl Services Ltd	160,000,000.00	26/11/2008	139,271,382.10	Feb. 2009	100%	135,200,244.00	Completed
91	OORBDA	Ojodun-Abiodun Erosion Project, Phase 1	Ogun	Messrs Level 4 Consulting Ltd	Messrs Ambico Sadrian Nig Ltd	324,799,840.00	17/12/2008	299,543,681.80	2009	100%	299,543,681.80	Completed
92	SRRBDA	Zuru Gully Project	Kebbi	Ecological Consultants	Zoha Enterprises Ltd	120,000,000.00	Oct. 2008	119,587,371.75	Feb. 2009	100%	119,587,371.75	Completed
93	HURBDA	Azare Erosion Control Phase 2	Bauchi	Ecological Consultants	Mogaba Nig Ltd	250,000,000.00	20/05/2008	235,192,085.21	Dec. 2008	100%	235,192,085.21	Completed
94	FMC Azare	Procurement and Installation of Waste Disposal Incinerator at FME, Azare, Bauchi	Azare	Messrs Davidson Medical Services Ltd.	Am beez	85million	2008	85,000,000	16 weeks	100%	76,000,000	Project completed 2013; awaiting commissioning

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
95	FMC, Keffi	Procurement and Installation of Waste Disposal Incinerator in Keffi.	Keffi	Infratec	Boshel Nig. Ltd.	85million	2008	85,000,000.00	16 weeks	100%	68,900,000.00	Completed 2013 awaiting commissioning.
96	FME	Queen Ede College Road Flood and Erosion Control Works.	Benin City Edo State	Siraj Nigeria Ltd	M/S Owemi Nig. Ltd	120,000,000.00	17/12/08	103,690,091.13		100%	103,690,091.13	Completed
97	CBDA	GRA POLO GROUND EROSION CONTROL PROJECT, MAIDUGURI	MAIDUGURI BORNO STATE	M/S ECOLOGICAL CONSULTANTS	M/S EXCAVATOR NIG. LTD.	300,000,000.00	DEC. 2008	176,981,596.31	NOV. 2009	100%	176,981,596.31	Completed
98	UBRBDA	Jada Town Erosion Control Project	Adamawa	Jichi Industrial Nig Ltd	Global & Global Ventures Ltd	100,000,000	2009	425,203,871.40	2009	100%	425,203,871.40	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
99	FME	KATSINA TOWNSHIP STORM WATER DRAINAGE, PHASE 1	KATSINA, KATSINA STATE	M/S MIDLAND CONSULTANCY SERVICES	M/S B SANDA & SONS LTD.	120,000,000.00	19/10/09	224,288,781.23	MAY, 2009	100%	223,019,386.56	Completed
100	LBRBDA	EROSION CONTROL MEASURES	IDAH, KOGI STATE	M/S BARAKAH ENGINEERING SERVICES LTD.	M/S ETA ASSOCIATES LTD.	150,000,000.00	22/12/09	102,350,174.98	APRIL, 2010	100%	102,350,174.98	COMPLETED
101	FME	HADEJA TRAINING WORKS AT MAGUJIN IDI, KINKASSAMA	MAGUJIN IDI, KINKASSAMA LGA, JIGAWA STATE	M/S SANI MUSTAPHA & ASSOCIATES	M/S HAKURI CONSTRUCTI ON SERVICES CO. LTD		OCTOBER 2009	191,416,105.06	APRIL 2011	100%	191,416,105.06	COMPLETED
102	FME	Erosion and Flood at the FHA Estate, Oloje, Ilorin	Kwara	Yolas Consultants	Intermediate Engineering Construction Co. Ltd	200,000,000.00	Oct-09	174,420,075.38	Nov 2010	100%	174,420,075.38	Completed
103	ABUTH ZARIA	PROCUREMENT AND INSTALLATION OF WASTE DISPOSAL INCINERATORS AT ABUTH ZARIA.	ZARIA	INFRATEC NIG. LTD	DINAT VENTURES LTD	85,000,000	30/06/2009	83,738,500.00	16weeks	100%	70,580,018.43	Completed June, 2012.

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
104	NOSDRA	PROCUREMENT OF OIL SPILL EQUIPMENT FOR NOSDRA	PORT- HARCOURT	APURE CONSULTANT	JACK VENTURES LTD	39,011,148.80	2009	37,626,750.00	16weeks	100%	32,691,412.00	Completed, 2012, Commissioned and handed over 2014
105	AIRBDA	Flood and Erosion Control Measures, Umurekwu Ago.	Umurekwu Ago, Isikwuato LGA, Abia State	M/S Krinoll and Partners	M/S Safaar International Ltd.		March, 2009	279,211,297.70	September 2010	100%	279,211,297.70	COMPLETED
106	NOSDRA	PROCUREMENT OF LABORATORY EQUIPMENT FOR NOSDRA	PORT- HARCOURT	ALCOT NIG. LTD	IBK	149,921,080.00	2009	142,923,968.35	18weeks	100%	113,566,757.42	Completed, 2012, Commissioned and handed over 2014
107	NOSDRA	PROCUREMENT OF GEOGRAPHIC INFORMATION SYSTEM FOR NOSDRA	PORT- HARCOURT	APURE CONSULTANT	GO INTERNET	183,752,496 for 6 Centres	2009	27,019,148.79	18weeks	100%	23,462,460.75	Completed, 2012, Commissioned and handed over 2014
108	NOSDRA	PROCUREMENT OF GEOGRAPHIC INFORMATION SYSTEM FOR NOSDRA	Uyo	APURE CONSULTANT	GO INTERNET	183,752,496 for 6 Centres	2009	27,019,148.79	18weeks	100%	23,462,460.75	Completed, 2012, Commissioned and handed over 2014

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
109	NOSDRA	PROCUREMENT OF GEOGRAPHIC INFORMATION SYSTEM FOR NOSDRA	Warri	APURE CONSULTANT	GO INTERNET	183,752,496 for 6 Centres	2009	27,019,148.79	18weeks	100%	23,462,460.75	Completed, 2012, Commissioned and handed over 2014
110	NOSDRA	PROCUREMENT OF GEOGRAPHIC INFORMATION SYSTEM FOR NOSDRA	Kaduna	APURE CONSULTANT	GO INTERNET	183,752,496 for 6 Centres	2009	27,019,148.79	18weeks	100%	23,462,460.75	Completed, 2012, Commissioned and handed over 2014
111	NOSDRA	PROCUREMENT OF GEOGRAPHIC INFORMATION SYSTEM FOR NOSDRA	Lagos	APURE CONSULTANT	GO INTERNET	183,752,496 for 6 Centres	2009	27,019,148.79	18weeks	100%	23,462,460.75	Completed, 2012, Commissioned and handed over 2014
112	NOSDRA	PROCUREMENT OF GEOGRAPHIC INFORMATION SYSTEM FOR NOSDRA	Abuja	APURE CONSULTANT	GO INTERNET	183,752,496 for 6 Centres	2009	27,019,148.79	18weeks	100%	23,462,460.75	Completed, 2012, Commissioned and handed over 2014
113	FMC	Procurement and Installations of one No. Medical Waste Incinerators at Uni Teaching Hospitals at Enugu and Sokoto	Enugu	Kike Engr. Services Ltd	Boskel Nig. Ltd.	170,000,000.00	31.07.09	85,000,000.00	16 weeks	100%	63,750,000.00	Completed awaiting commissioning as at Nov. 2013