

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
181	BORBDA	IKERE-EKITI FLOOD & EROSION CONTROL WORKS	IKERE-EKITI, STATE	M/S JOINT KONSULT	M/S SHON (NIG.) LTD.	469,803,925.48	JULY, 2011	198,044,148.00	AUG. 2012	100%	198,044,148.00	Completed
182	FME	NKISI WATER WORKS GULLY EROSION CONTROL, ONITSHA	NKISI, ANAMBRA STATE	M/S JOINT KONSULT	M/S GRUNZ LINK LTD.	469,803,925.48	SEPT. 2011	420,837,124.80	JUNE, 2012	100%	420,837,124.80	Completed
183	FME	ST. KIZITO GULLY EROSION CONTROLWORKS	UMUCHIMA, IMO STATE	M/S GREAT UPLANDS CONSTRUCTION CO. LTD.	M/S UMEZ ENGINEERING CONSTRUCTION COMPANY LTD.	650,008,804.16	SEPT. 2011	599,225,141.90	MAY, 2012	100%	594,589,456.79	Completed
184	FME	PEOPLE AGUWA AND AKPU ROAD GULLY EROSION CONTROL WORKS	ABA, ABIA STATE	M/S ROHI CONSULTANTS.	BILLJOE + BERGER NIG. LTD.	933,977,744.65	SEPT. 2011	933,977,744.65	AUG. 2012	100%	884,855,103.95	COMPLETED
185	CRBDA	IKOT NSEYEN- UKPOM ROAD EROSION PROJECT	IKOT NSEYEN AKWA IBOM STATE	M/S TASK SOLUTION CONSULTING LTD.	M/S WATER AUDIT LTD.	185,000,000.00	Aug-12	183,226,774.30	2014	100%	180,761,117.41	Completed
186	CRBDA	AFAHA- ATTAI- IKOT- AKPAN, MKPE ROAD EROSION CONTROL	IKOT AKPAN LGA, AKWA IBOM STATE	M/S ACCRA CONSULT	M/S BEACON CIVIL CONSTRUCTION LTD.	210,000,000.00	MARCH, 2011	205,983,739.50	2012	100%	204,908,451.12	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
187	FME	ABIA STATE UNIVERSITY GULLY EROSION CONTROL SITE	UTURU, ISIKWUATO LGA, ABIA STATE	M/S LADICON PARTNER	CLEM & SMITH INTERNATIONAL	325,505,355.00	SEPT. 2011	324,719,125.50	JUNE, 2012	100%	324,719,125.50	Completed
188	UNRBDA	ZARIA (JUNGWAR BASHIR) FLOOD/EROSION CONTROL WORKS	KADUNA STATE	M/S TEAMWORK GLOBAL ASSOCIATES	M/S TEMCOM ENGINEERING CO. LTD.	42,000,000.00	SEPT. 2011	31,959,225.90	JULY 2012	100%	28,163,303.32	COMPLETED
189	LBRBDA	EROSION CONTROL WORKS, TSAR-MBADIKUN-MBAZARAM	BENUE STATE	M/S GLEM CONSULT.	M/S ARCHITAK NIG. LTD.	180,000,000.00	02/01/2011	111,898,772.60	AUG. 2011	100%	105,151,552.36	Completed
190	CRBDA	MARINA BEACH FLOOD & EROSION CONTROL WORKS	CROSS RIVER STATE	HITECH STUDIO (NIG.) LTD.	EMOSTRADE ENGINEERING CONTRACTORS LTD.	150,000,000.00	2011	146,851,940.81	2012	100%	142,864,818.91	Completed
191	FME	FLOOD/EROSION AND ROAD IMPROVEMENT MEASURES, ALOR TOWN	ALOR TOWN, ANAMBRA STATE	M/S CRITOC CONSULTANTS	M/S PRINCETON VENTURES LTD.	596,758,017.08	SEPT. 2011	576,169,785.35	MARCH, 2013	100%	529,743,820.78	COMPLETED

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
192	FME	OBINAGU- AKPULU- ENUGUEZE- UMUORMA- AZUNKWO EROSION CONTROL PROJECT	OBINAGU- AKPULU, ENUGU STATE	MIS CARSUL LTD.	MIS NOSTRO VENTURES LTD.	1,556,653,936.68	SEPT. 2011	1,482,687,008.88	MAY, 2012	100%	1,482,687,008.88	COMPLETED
193	FMENVIRONME	Remediation of Sludge Pits at the Kaduna Refinery.	Kaduna	Tadco Consultants	Osprey Inv. Group Ltd	2,500,000,000.00	09.01.11	1,811,975,000.00	43 weeks	47%	810,048,904.25	Project Temporarily suspended due to some problems.
194	UPTH	Supply and Installation of 1 No. 100kg/Hr BIO- Medical Waste Incinerator, Accessories, Spare Parts and Civil Works at the UPTH	Rivers	Kike Engr. Services Ltd.	Brookstone Ltd.	42,000,000.00	01.02.11	37,065,000.00	12 weeks	15%	5,598,750.00 (APG)	Contractor has delivered the incinerator.

195	NEMA	Oil Pipeline Explosion and Related Emergencies: Preparedness and Response Strategies at Local Level	NEMA, Abuja	Secura Investment Ltd	Zebra Multi Services Ltd	126,787,500.00	2012	84,689,750.00	2013	Contract agreement signed	45,208,687.00	Project had been completed and report submitted.
196	FMEENVIRONM ENT	Establishment of Pilot Briquetting Plants at Two (2) Nigerian Cities. Namely: Sapele and Lagos (Phase 1)	Delta and Lagos	Bitto Nig. Ltd	Pericom Nigeria Ltd.	251,000,000.00	2012	248,608,117.32	2013	Nil	37,291,217.60	Contract awarded. Contractor has been mobilised to site.
197	NEMA	Oil Pipeline Explosion and Related Emergencies: Preparedness and Response Strategies at Local Level	NEMA, Abuja	Secura Investment Ltd	Zebra Multi Services Ltd	126,787,500.00	2012	84,689,750.00	2013	Contract agreement signed	45,208,687.00	Project had been completed and report submitted.
198	FMEENVIRONM ENT	Establishment of Pilot Briquetting Plants at Two (2) Nigerian Cities. Namely: Sapele and Lagos (Phase 1)	Delta and Lagos	Bitto Nig. Ltd	Pericom Nigeria Ltd.	251,000,000.00	2012	248,608,117.32	2013	Nil	37,291,217.60	Contract awarded. Contractor has been mobilised to site.

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
199	Fed. Min. of Agric	Drought & Desert. Control Project	Shiyar Aisha Bodinga, Sokoto State	A/Amin consultant	Gangwaja Nig. Ltd	41,590,096	18.10.12	41,590,095.55	6 Months	100%	28,413,832.10	Completed
200	Fed. Min. Agric	Drought & Desertification Control Project	Dogowa, Kuka, Nguru, Machina, Yobe	Bela Technics Engineering	First Orbit Ltd	29,618,825	18.10.12	29,618,825.00	6 Months	100%	27,199,255.25	Completed
201	Fed. Min. of Agric	Drought & Desert. Control Project	Tofa LGA, Kano State	Ashawa Consult	Gafam Nig. Ltd	38,873,083	18.10.12	38,873,083.00	6 months	100%	27,262,619.00	Completed
202	FMENV	Data Bank For Desertification	Abuja	1st Project Persepective Ltd	Rare Markets Nig Ltd	69,348,450	10/08/2012	69,348,450.00	4 Months	100%	65,524,327.73	Completed
203	Fed Min of Agric	Drought & Desert. Control Project	Katsina	Ecological Consultant	Kash Nur Nig Ltd	41,274,107.83	18.10.12	41,274,107.83	6 months	100%	32,838,715.27	Completed
204	Fed. Min. of Agric	Drought & Desertification Control Project	Yweandu, Kole, Dukku Gombe	Leon Services Nigeria Ltd	Maths Konsult Nigeria Ltd	32,796,663.00	18.10.12	32,796,662.50	6 Months	100%	17,931,549.00	Completed
205	Fed. Min. of Agric	Drought & Desertification Control Project	Wuro, Mande Future, Adamawa	Leon Services Nigeria Ltd	De-Tither Investment Ltd	33,872,363.00	18.10.12	33,872,363.00	6 Months	100%	17,682,567.40	Completed
206	Fed. Min. of Agric	Drought & Desertification Control Project	Ruwan, Doruawa, Maru, Zamfara	El-Ami Consultant Ltd	El-Ribad Ventures Ltd	41,673,215.59	18.10.12	41,673,215.59	6 Months	100%	16,277,396.52	Completed
207	SRBDA	BANGA EROSION AND FLOOD CONTROL PROJECT, BANGA	BANGA, KAURA NAMODA LGA, ZAMFARA STATE	MIS AM DESIGN CONSULTS	MIS NAGARTA PROJECTS LTD	350,996,395.70	JULY, 2013	233,920,578.15	MARCH, 2014	100%	230,803,891.25	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
208	HURBDA	HAYIN SAUKA/ RUTUTU EROSION AND FLOOD CONTROL PROJECT	RUTUTU/ TSAFE LGA, ZAMFARA STATE	M/S KANYA CONSULTS LTD	M/S BUILDING RESOURCES LTD	112,050,000.00	JULY, 2013	88,396,951.75	OCTOBER, 2013	100%	88,396,951.75	Completed
209	FME	CONSTRUCTION OF EROSION AND FLOOD CONTROL PROJECT	BWARI-DUTSE ROAD, FCT	M/S E.S. DYNAMICS ENGINEERING SERVICES	M/S LUFEM ENGINEERING SERVICES LTD	150,000,000.00	JULY, 2013	150,000,000.00	OCTOBER, 2013	100%	150,000,000.00	Completed
210	HURBDA	DAWAKIN TOFA GULLY EROSION AND FLOOD CONTROL PROJECT	DAWAKIN TOFA, KANO STATE	M/S KINETIC INTERGRATED SERVICES	M/S SKY TECHNICAL CONSTRUCTION CO. LTD.	220,000,000.00	AUGUST, 2013	176,204,302.31	JANUARY, 2014	100%	176,204,302.31	Completed
211	CBDA	REHABILITATION OF DAM IN RUJANA, KM 44, KADUNA STATE	KADUNA, KADUNA STATE	M/S MAK & MAK LTD	M/S FOUNDATION YEARS NIG. LIMITED	942,873,844.50	13/12/2013	952,442,910.80	DEC. 2014	100%	952,442,910.80	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
212	CBDA	REHABILITATION OF KARGO DAM, JAJI, KADUNA STATE	JAJI, KADUNA STATE	M/S ASONIC ASSOCIATES LIMITED, ABUJA	M/S SEEDAR CONSTRUCTION NIG. LTD	856,883,573.07	13/12/2013	856,883,573.07	APRIL, 2015	100%	856,883,573.07	Completed
213	AIRBDA	NIMO EROSION CONTROL WORKS	NIMO, ANAOCHA LGA, ANAMBRA STATE	M/S SHELTER DEVELOPMENT CONSULTANTS	M/S BLOOM SPRINGS VENTURES INTL LTD	900,000,000.00	AUGUST, 2013	873,812,198.61	MARCH, 2014	100%	856,780,475.50	Completed
214	AIRBDA	NRI GULLIES AND EROSION CONTROL WORKS	NRI, ANIOCHA LGA, ANAMBRA STATE	M/S SHELTER DEVELOPMENT CONSULTANTS	M/S YOBISCO INT'L NIG. LTD	920,000,000.00	AUGUST, 2013	829,779,696.11	MARCH, 2014	100%	823,084,439.10	Completed
215		NGELOKA RIVER/OVU-MTE SOIL EROSION AND FLOOD CONTROL PROJECT	EBONYI STATE	M/S NELOCAP INTERNATIONAL LTD.	M/S OBIS ASSOCIATES NIG LTD. WUSE II, ABUJA	FROM FLOATING FUNDS	13/12/2013	965,183,358.93	SEPT. 2014	100%	957,358,281.71	Completed

216	CONSTRUCTION OF FLOOD AND EROSION CONTROL WORKS AT FEDERAL MEDICAL CENTRE, ABAKALIKI	ABAKALIKI, EBONYI STATE	M/S NELOCAP INTERNATIONAL LTD.	M/S ELDYKE ENGINEERING LIMITED	FROM FLOATING FUNDS	13/12/2013	805,135,903.46	SEPT. 2014	100%	805,135,903.46	Completed
217	REMEDIATION OF OF POLLUTED SITES IN MINING IMPACTED AREAS, KWU (GURAH LANDOH BUKURU) JOS PLATEAU STATE	JOS PLATEAU STATE	M/S NELOCAP INTERNATIONAL LTD.	M/S MAN ENGINEERING LIMITED	FROM FLOATING FUNDS	13/12/2013	873,526,042.89	DEC. 2014 (6 DRY MONTHS)	100%	873,526,042.89	Completed
218	MUSHIN ESURE FLOOD AND EROSION CONTROL PROJECT	MUSHIN ESURE, IJEBU-EAST LGA, OGUN STATE	M/S ENDEE-VEE MANAGEMENT (NIG) LTD	M/S INTERMEDIATE ENGINEERING & CONSTRUCTION LTD	85,507,098.44	JULY, 2013	74,280,766.01	OCTOBER, 2013	100%	71,709,838.18	Completed
219	CONSTRUCTION OF EKENEGBIZI EROSION CONTROL WORKS	EKENEGBIZI, ABIA STATE	M/S TEAM WORK GLOBAL ASSOCIATES	M/S NEON SKYGATE LTD	250,000,000.00	JULY, 2013	199,714,788.00	NOV. 2013	100%	199,375,312.88	COMPLETED



220	HURBDA	BAMAINA AND BIRNIN-KUDU TOWN FLOOD AND EROSION CONTROL PROJECT, PHASE II	BAMAINA AND BIRNIN-KUDU TOWN, JIGAWA STATE	M/S ASHAWA CONSULT LTD	EL-NURI NIG. LTD	120,000,000.00	AUGUST, 2013	101,947,578.94	APRIL, 2014	100%	90,456,482.28	COMPLETED
221	FME	MADUGANARI /SHEHURI EROSION CONTROL PROJECT	MADUGANARI, BORNO STATE	M/S ATE ARO & PARTNERS CONSULTING	M/S INTERNATIONAL ENGINEERING CONSORTIUM LTD	315,126,473.33	JULY, 2013	289,762,437.20	DEC. 2013	100%	280,630,511.20	COMPLETED
222	FME	SHAGARI ESTATE EROSION AND FLOOD CONTROL PROJECT	YOLA, ADAMAWA STATE	M/S ULTIMATE ENGINEERING CONSULTANTS LTD	M/S ECOSYSTEM CONSULTANTS LTD	248,000,000.00	JULY, 2013	224,189,130.40	NOVEMBER, 2013	100%	224,189,130.40	COMPLETED
223	BORBDA	OWHE LOGBO EROSION AND FLOOD CONTROL PROJECT	OWHELOGBO, DELTA STATE	M/S GIOMO-IRHE O.M. ASSOCIATES LTD	M/S CHIPAU LOGISTICS (NIG) LTD	350,000,000.00	JULY, 2013	308,492,039.60	JUNE, 2014	100%	308,492,039.60	COMPLETED
224	FMENV	Procurement and Installation of Aquadozer in Ogun River for Ogun State	Ogun Town	FAMACO Nig. Ltd	Kings and Cole	N60,000,000.00	June, 2014	60,000,000.00	December, 2014	15%	9,000,000.00	Contractor requested for 15% Advance payment and was given.
225	FME	ORURUALA OGUUASA GULLY EROSION SITE	ORUMBA SOUTH LGA, ABIA STATE	M/S OMETRA CONSTRUCTION ENGINEERING NIG. LTD.	M/S OMEN PARTNERSHIP LTD.	749,350,147.88	SEPT. 2011	739,846,187.85	FEB. 2012	100%	722,846,187.85	COMPLETED

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
226	FME	OKAITO EROSION CONTROL WORKS	OKAITO, OKEHI LGA, KOGI STATE	M/S PURE WHITE INVESTMENT SERVICES LTD	M/S TOTAL UNIQUE (NIG) LTD,	105,000,000.00	JULY, 2013	76,573,108.19	OCTOBER, 2013	100%	76,573,108.19	COMPLETED
227	FMENV	Procurement and Installation of Aquadozer in Ogun River for Ogun State	Ogun Town	FAMACO Nig. Ltd	Kings and Cole	N60, 000,000.00	June, 2014	60,000,000.00	December, 2014	15%	9,000,000.00	Contractor requested for 15% Advance payment and was given.
228		Rehabilitation/Erosion Control Works at Ahmadu Bello University, Kibanni Dam Water Supply	Zaria, Kaduna State	M/S VIBRO Engineering Co. Ltd	Foundation Years Nig. Ltd.	10,402,696,631.25	AUGUST 2014	9,834,683,187.66	March, 2016	100%	9,664,683,187.66	COMPLETED
229		Gully Erosion Control Project at Eastern Naval Command Headquarters	Calabar, Cross River State	M/S Asonic Associates LTD	M/S Ginscon Construction Ltd.	3,844,669,867.50	AUGUST, 2014	3,798,469,867.50	December, 2016	100%	3,608,469,867.50	COMPLETED
230		Erosion Control and Road Improvement Works within Igbo Ukwu	Igbo Ukwu, Anambra State	Archimedia Consult Ltd	Parlarjoanna Global Services Ltd	Not Available	Nov. 2014	804,310,615.00	Aug. 2015	100%	766,030,594.09	COMPLETED
231		Gully Erosion Control at the Skill Acquisition Centre,	Nakande, Cross River State	Assonic Associates Ltd	TMCH Group Ltd	Not Available	Nov. 2014	939,866,235.00	Aug 2015	100%	907,615,627.08	COMPLETED