

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
114	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Lagos	Lagos	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning
115	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Osogbo, Osun State	Osogbo	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning
116	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Katsina	Katsina	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning
117	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Abuja	Abuja	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
118	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Kwara	Kwara	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning
119	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Kaduna	Kaduna	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning
120	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Ekiti	Ekiti	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning
121	FMENVIRONM ENT	Procurement and Installation of one Multipurpose Plastic Waste Recycling Plant in Owerri	Owerri	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	392,315,938.30 for 26 Cities	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed 2013, awaiting commissioning
122	FMENVIRONM ENT	Procurement and Installation of one Multipurpose	Kano	Rindex Associates Noska Trans. System Foga Associates Ltd.	Abdul Essentials	163,000,000.00	16.10.09	15,089,074.55	04.05.10	100%	12,071,259.40	Completed, Nov. 2013, awaiting commissioning

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
123	FMC Sokoto	Procurement and Installations of one No Medical Waste Incinerator at Usman Dan Fodio Teaching Hospitals at Sokoto	Sokoto	Kike Engr. Services Ltd	Boskel Nig. Ltd.	170,000,000.00	31.07.09	85,000,000.00	16 weeks	100%	63,750,000.00	Completed awaiting commissioning as at Nov. 2013
124	FMC, Ife	PROCUREMENT AND INSTALLATION OF WASTE DISPOSAL INCINERATORS AT OAUTH ILE - IFE.	Ife	Intratec	Boskel Nig. Ltd.	85,000,000.00	2010	42,000,000.00	14 weeks	100%	64,000,000.00	Completed awaiting commissioning as at February, 2013
125	FMENVIRONM ENT	Procurement of Compactor Truck Assistance to a selected City (Phase 1) Maiduguri.	Borno State Ministry of Environment	None	Domnex Technical Services Ltd.	60,000,000.00	2010	39,952,500.00	4 months	100%	37,954,900.00	Completed, Nov. 2013 and handed over 2014
126	NAFDAC	Supply and Installation of 1 No. 100kg/Hr BIO-Medical Waste Incinerator at NAFDAC Lab in Ogoja	C/River	ENGWORO Services	King & Cole Int'l Ltd	84,000,000.00	29.03.06	50,001,107.44	16 weeks	90%	45,000,000.00	Completed, 2014 and awaiting commissioning

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
127	FME	GULLY EROSION CONTROL PROJECT, IFITE DUNU	DUNU KOFIA LGA ANAMBRA STATE	BAL ENGINEERING LIMITED	MESSRS RONASCO INTL LIMITED		MAY 2010	357,901,230.28	OCTOBER, 2011	100%	357,901,230.28	COMPLETED
128	FME	Auchi-Igara Road Erosion Control Project, Auchi	Auchi-Igara Road, Edo State		M/S Setraco Nig. Ltd.		22/10/2010	598,785,644.46	December 2010	100%	598,785,644.46	Completed
129	BORBDA	Igbodo Erosion & Flood Control Project	Delta	Vebs Ventures Ltd	Aquatic Engineering Ltd.	175,000,000.00	02/01/2010	121,544,536.23	Dec. 2010	100%	121,544,536.23	Completed
130	CBDA	Potiskum Grave Yard Gully Erosion Project	Yobe	Infradev Engr. Ltd	Flab Engineering Services Ltd	170,000,000.00	19/08/2010	123,007,578.75	2011	100%	123,007,578.75	Completed
131	FMENV	Development of Data Bank for Forestry Management FCT Forestry Dept (FMENV)	Abuja	Kapris Nig. Ltd	Living Gate	150,000,000. This Presidential approval covers item 13 under on-going projects. Commissioned	Dec.2010	73,947,214	4 months	100%	70,382,474.59	Completed
132	FMENV	Roof Top Rainwater Harvesting in Adamawa, Bauchi, Gombe	Adamawa, Gombe & Bauchi	Karideen Ltd	Stoneway Engineering Nig. Ltd	480,000,000. This approval covers items 6, 7, 8 under on-going projects	Aug. 2010	113,011,012.00	6 months	100%	107,308,977.81	Completed
133	FMENV	Development of Tree Nurseries & Raising of Seedlings	Ekiti	Primera Agricultura Ltd	Tolese Intercontinental Services Ltd	3,700,000,000. This approval covers items no.4 to 33	Dec. 2010	87,875,182.23	6 months	100%	87,875,182.23	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
134	FMENV	Development of Tree Nurseries & Raising of Seedlings	Ondo	Primera Agricultura Ltd	MetroDev Ltd	- do -	Dec. 2010	91,826,492.23	6 months	100%	91,826,492.23	Completed
135	FMENV	Development of Tree Nurseries & Raising of Seedlings	Osun	Primera Agricultura Ltd	Lwincom Group	- do -	Dec. 2010	93,961,718.70	6 months	100%	93,961,718.70	Completed
136	FMENV	Development of Tree Nurseries & Raising of Seedlings	Bauchi	Geo-Trans Associates Ltd	Mhat Commodities Nig Ltd	- do -	Dec. 2010	93,902,412.20	6 months	100%	93,902,412.20	Completed
137	FMENV	Development of Tree Nurseries & Raising of Seedlings	Yobe	Geo-Trans Associates Ltd	Ambafol Project Nig Ltd	- do -	Dec. 2010	84,972,832.23	6 months	100%	84,972,832.23	Completed
138	FMENV	Development of Tree Nurseries & Raising of Seedlings	Gombe	Geo-Trans Associates Ltd	H-Phako Global Co Ltd	- do -	Dec. 2010	90,925,102.23	6 months	100%	90,925,102.23	
139	FMENV	Development of Tree Nurseries & Raising of Seedlings	FCT	Anila Resources Nig Ltd	Sahmazal Inter'l Ltd	- do -	Dec. 2010	85,697,512.23	6 months	100%	85,697,512.23	REMARKS
140	FMENV	Development of Tree Nurseries & Raising of Seedlings	Kogi	Anila Resources Nig Ltd	Amayaro Associates Ltd	- do -	Dec. 2010	93,789,203.00	6 months	100%	93,789,203.00	Completed
141	FMENV	Development of Tree Nurseries & Raising of Seedlings	Kwara	Anila Resources Nig Ltd	Ner Era Group Ltd	- do -	Dec. 2010	86,489,963.23	6 months	100%	86,489,963.23	Completed
142	FMENV	Development of Tree Nurseries & Raising of Seedlings	Bayelsa	Derfbb Consult Ltd	Bimos Multi Inter'l Co Ltd	- do -	Dec. 2010	88,972,212.25	6 months	100%	88,972,212.25	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
143	FMENV	Development of Tree Nurseries & Raising of Seedlings	Rivers	Defob Consult Ltd	Purple Hibiscus Ltd	- do -	Dec. 2010	93,910,552.23	6 months	100%	93,910,552.23	Completed
144	FMENV	Development of Tree Nurseries & Raising of Seedlings	Imo	Defob Consult Ltd	Sunthel Trust Ltd	- do -	Dec. 2010	93,511,363.00	6 months	100%	93,511,363.00	Completed
145	FMENV	Development of Tree Nurseries & Raising of Seedlings	Oyo	Amicol Consult	Simidi WA Ltd	- do -	Dec. 2010	93,744,025.00	6 months	100%	93,744,025.00	Completed
146	FMENV	Development of Tree Nurseries & Raising of Seedlings	Lagos	Amicol Consult	Oat Construction	- do -	Dec. 2010	93,963,698.73	6 months	100%	93,963,698.73	Completed
147	FMENV	Development of Tree Nurseries & Raising of Seedlings	Ogun	Amicol Consult	April Projects Ltd	- do -	Dec. 2010	93,980,972.00	6 months	100%	93,980,972.00	Completed
148	FMENV	Development of Tree Nurseries & Raising of Seedlings	Kano	Silvertech Nig. Ltd	Dasna Inter'l Co Ltd	- do -	Dec. 2010	91,729,693.00	6 months	100%	91,729,693.00	Completed
149	FMENV	Development of Tree Nurseries & Raising of Seedlings	Sokoto	Silvertech Nig. Ltd	Ahamaham Integrated Services Nig Ltd	- do -	Dec. 2010	89,811,513.00	6 months	100%	89,811,513.00	Completed
150	FMENV	Development of Tree Nurseries & Raising of Seedlings	Zamfara	Silvertech Nig. Ltd	Mafys Investment Ltd	- do -	Dec. 2010	90,038,912.23	6 months	100%	90,038,912.23	Completed
151	FMENV	Development of Tree Nurseries & Raising of Seedlings	Abia	Global Tree Planters	Ostia Merchantile	- do -	Dec. 2010	91,529,162.23	6 months	100%	91,529,162.23	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
152	FMENV	Development of Tree Nurseries & Raising of Seedlings	Ebonyi	Global Tree Planters	Anabol Nig Ltd	- do -	Dec. 2010	89,626,603.00	6 months	100%	89,626,603.00	Completed
153	FMENV	Development of Tree Nurseries & Raising of Seedlings	Enugu	Global Tree Planters	Trake Construction Ltd	- do -	Dec. 2010	90,669,292.23	6 months	100%	82,529,605.43	Completed
154	FMENV	Development of Tree Nurseries & Raising of Seedlings	Cross River	Haymond Concept Ltd	Al-Beta Investment	- do -	Dec. 2010	87,179,212.23	6 months	100%	87,179,212.23	Completed
155	FMENV	Development of Tree Nurseries & Raising of Seedlings	Akwa Ibom	Haymond Concept Ltd	Joeben Investment Ltd	- do -	Dec. 2010	85,509,412.23	6 months	100%	67,813,837.37	Completed
156	FMENV	Development of Tree Nurseries & Raising of Seedlings	Delta	Rural Shelter Ltd	Enomas Computers Ltd	- do -	Dec. 2010	90,261,412.00	6 months	100%	90,261,412.00	Completed
157	FMENV	Development of Tree Nurseries & Raising of Seedlings	Edo	Rural Shelter Ltd	Shok Engr. Solution Ltd	- do -	Dec. 2010	92,374,292.23	6 months	100%	92,374,292.23	Completed
158	FMENV	Development of Tree Nurseries & Raising of Seedlings	Anambra	Rural Shelter Ltd	Kexxon Integrated Services Ltd	- do -	Dec. 2010	93,746,799.30	6 months	100%	93,746,799.30	Completed
159	FMENV	Development of Tree Nurseries & Raising of Seedlings	Benue	Godenyi Global Resources	Orbit Technologies Ltd	- do -	Dec. 2010	89,00,402.00	6 months	100%	89,00,402.00	Completed
160	FMENV	Development of Tree Nurseries & Raising of Seedlings	Nasarawa	Godenyi Global Resources	Naso Solution Ltd	- do -	Dec. 2010	92,137,408.00	6 months	100%	92,137,408.00	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
161	FMENV	Development of Tree Nurseries & Raising of Seedlings	Plateau	Godenyi Global Resources	Bernas Investmeln Ltd	- do -	Dec. 2010	88,773,112.23	6 months	100%	88,773,112.23	Completed
162	FMENV	Development of Tree Nurseries & Raising of Seedlings	Taraba	Kemmika Nig. Ltd	Newshire Investment Nig	- do -	Dec. 2010	87,700,423.00	6 months	100%	66,216,702.77	Completed
163	FMENV	Development of Tree Nurseries & Raising of Seedlings	Adamawa	Kemmika Nig. Ltd	Delta Fosse	- do -	Dec. 2010	88,707,235.10	6 months	100%	77,406,801.70	Completed
164	FMENV	Development of Teak Seedlings	Ogun	Initiative for Promotion of Green Resources	Bolabiyi Agro Forestry Ltd	250,000,000. This approval covers items 36 to 39 & item no. 15 under on-going projects	Dec. 2010	36,998,473.22	6 months	100%	36,998,473.22	Completed
165	FMENV	Development of Teak Seedlings	Lagos	Initiative for Promotion of Green Resources	Solbec Nig Ltd	- do -	Dec. 2010	40,707,040.70	6 months	100%	40,707,040.70	Completed
166	FMENV	Development of Teak Seedlings	Edo	Initiative for Promotion of Green Resources	Zabuza Investment	- do -	Dec. 2010	38,333,515.70	6 months	100%	38,333,515.70	Completed
167	FMENV	Development of Teak Seedlings	Anambra	Agama Environmental	Enomas Projects Ltd	- do -	Dec. 2010	39,594,538.20	6 months	100%	39,594,538.20	Completed
168	FMENV	Development of Teak Seedlings	Imo	Agama Environmental	Genitice	- do -	Dec. 2010	36,702,490.00	6 months	100%	36,702,490.00	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
169	FMENV	Development of Teak Seedlings	Cross River	Agama Environment & Energy Services Ltd	Lavender Hill Nig Ltd	Accommodated within the Presidential approval of 250,000,000 for Dev. of Teak Seedlings at pg 6 item 35	Dec. 2010	39,782,424.70	6 Months	100%	15,404,399.81	Completed
170	FMENV	Drought & Desertification Amelioration in Yobe	Yobe State	Ecological Consultant	Equation Ltd	412,000,000	Dec. 2010	370,000,102.19	9 Months	100%	328,053,993.91	Completed
171	UBRBDA	EROSION CONTROL WORKS, MAYO NGOBIN	MAYO-NGOBIN, GEMBU, TARABA STATE	M/S ARK CONSULT LTD.	M/S KANGSHU NIG. LTD.	320,670,387.50	JUNE, 2011	293,525,232.88	MAY, 2012	100%	293,525,232.88	Completed
172	FME	Nekede (Umumbazu) Gully Erosion Control, Owerri	Nekede, Owerri West LGA, Imo State	M/S Ecological Consultants, Ecological Building, No. 12 Tafashiya Close, Katsina.	M/S Flab Engineering Services Ltd., Delican Plaza, Wuse II, Abuja		September, 2011	479,733,148.36	August 2012	100%	479,733,148.36	Completed
173	AIRBDA	Construction of Flood & Erosion Control Measures	Abia	M/S Ebasco Consulting Engineers	M/S Flab Engineering Services Ltd	No available records	June, 2011	105,773,635.00	Jan. 2012	100%	105,773,635.00	Completed
174	AIRBDA	Amakohia Ekeonumirin Okwu and Umushieville Owralia Avuwu Erosion Control Project	Ikeduru LGA, Imo State	M/S Vibro Engineering Co. Ltd.	M/S Safaar International Ltd.	150,000,000.00	June, 2011	125,375,187.62	NOV. 2012	100.00%	125,375,187.62	Completed

SN	EXECUTING AGENCY	PROJECT TITLE	PROJECT LOCATION	CONSULTANT	CONTRACTOR	AMOUNT APPROVED BY PRESIDENT (N)	DATE OF CONTRACT AWARD	CONTRACT AMOUNT (N)	EXPECTED DATE OF COMPLETION	CURRENT STATUS	AMOUNT PAID TO DATE (N)	REMARKS
175	FME	Okpoto/ire Ojoto Erosion Site	Anambra South LGA, Anambra State	M/S Austinedev Associates Ltd.	M/S Rhino Maritime Services & Construction Ltd.	245,001,333.14	SEPT. 2011	234,104,901.51	MAY, 2012	100%	233,928,422.53	Completed
176	AIRBDA	Apumiri-Umuofeke Erosion & Flood Control	Apumiri, LGA, Abia State	M/S Ebasco Consulting Engineers	M/S Flab Engineering Services Ltd.	144,000,000.00	JULY, 2011	117,372,509.76	JAN, 2012	100.00%	117,372,509.76	Completed
177	FMENV	Nekede (Umumbazu) Gully Erosion Control, Owerri	Imo	M/S Ecological Consultants	M/S Flab Engineering Services Ltd	540,083,467.00	Sept. 2011	363,441,484.29	Aug. 2012	100%	363,441,484.29	Completed
178	SRRBDA	SHAGARI SOIL EROSION AND FLOOD CONTROL WORKS	SHINKAFI SOKOTO STATE	M/S MIDLAND CONSULTANCY SERVICES	M/S YAHAYA BUHARI & SONS LTD.	118,000,000.00	JUNE, 2011	94,971,252.04	JUNE, 2012	100%	94,971,252.04	COMPLETED AWAITING PAYMENT OF RETENTION FEE
179	HURBDA	DAMBATTA GULLY EROSION CONTROL WORKS	KANO, KANO STATE	M/S MODEL DESIGN OF DEVELOPMENT CO. LTD.	M/S H&M (NIG.) LTD.	120,000,000.00	JUNE, 2011	72,226,078.75	NOV. 2011	100%	65,579,343.32	COMPLETED. AWAITING PAYMENT OF RETENTION FEE
180	FME	YOLA NORTH EROSION AND FLOOD CONTROL, ADAMAWA STATE	YOLA, ADAMAWA STATE	MESSRS MARKBELLA INTL LIMITED	MESSRS AMG WORLDWIDE INTL	NOT AVAILABLE	SEPT. 2011	135,899,509.95	MARCH 2012	100%	125,378,696.39	Completed